

## 2012 - Patterdale Water Management Project Schedule

**Before end January**  
 NT to talk with Jacobs to attain a cost/delivery on :  
 1) Design specifications (delivery)  
 + 2) Gaining consents (option)  
 + 3) Delivery of works (option)  
 Action JM

**Friday 10th Feb**  
 Site Visits to Priority Sites for work familiarisation.  
 Invites - PWMG/NT/EA/NE  
 Action VW

**Second half of February**  
 NT source contractors  
 Action JP + JM

**End Jan/early Feb.**  
 Agencies Look at Jacobs Options Review.  
 Action JM

**Mid Feb-Mid March**  
 NT to seek DEFRA funding.  
 Action JM

**June/July/August**  
 Works start on priority areas.

**By end Feb**  
 NT to seek NT funding from Essentials project.  
 Action JB

**April / May / June**  
 Consents to be processed with 2-3 month turnaround time ahead of work starts target dates.

**KEY**

Actions on agreed Priority Areas

General Implementation

Plan work

**By end 1st week Feb.**  
 NT to schedule and action work programmes other than priority works :  
 Tree works  
 Glenridding Spit  
 Caravan Site  
 Action JM + JP

Jan-12      Feb-12      Mar-12      Apr-12      May-12      Jun-12      Jul-12      Aug-12      Sep-12      Oct-12      Nov-12      Dec-12